

CITY OF STOCKTON

Page 1 of 1

May 27, 2021

Contract Change Order #: 5 (Balancing)Resolution No. 2020-01-28-1107
(If not required enter "N/A")Purchase Order No. 215611
Purchase Order #**POLICE HEADQUARTERS BASEMENT REMODEL, CITY PROJECT NO. P015035 (FORMERLY PW1535)**

Project Number / Project Name / Activity

Original Contract Price	\$1,809,000.00
Prior Change Order Total	\$245,345.05
This Change Order	\$23,810.52
Final Contract Price	\$2,078,155.57

TO **F&H Construction** (Contractor). You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications of this contract.

Additional Work Performed for Above Referenced Project

Construction Claim Negotiation: Additional payment for the following items that staff agreed were warranted: concrete slab related work, concrete block penetration sealing/infill in a fire rated corridor, and compensable working days. Final date of completion was February 23, 2021.

Agreed Lump Sum Price: \$23,810.52

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

By reason of this proposed change, 0 days extension of time will be allowed.

Accepted Date 5/27/2021

F+H Construction
(Contractor)

By [Signature]
Title Project Manager

Note: This contract change order is not effective until approved by the City Manager.

APPROVED AS TO FORM & CONTENT:
OFFICE OF THE CITY ATTORNEY

BY _____

Date: _____

ATTEST:

ELIZA GARZA
CITY CLERK OF THE CITY OF STOCKTON

Internal Approval Routing

Submitted by: [Signature]
Joshua Lewis, Project Manager

Date: 6/3/21

Approval by: [Signature]
Grace Pelines, Public Works Fiscal Division

Date: 06/03/21

Approval Recommended by: [Signature]
Eric Alvarez, Deputy Public Works Director/City Engineer

Date: 6/9/21

Approval Recommended by:

Date: _____
Jodi Almasy, Public Works Director

Change Order Approved By:

City Manager, Harry Black

Date: _____